

GOVERNMENT OF TELANGANA
ABSTRACT

PRED – Ranga Reddy District – Construction of Nizam College Hostel Building in the premises of Osmania University” – According Post facto Extension of Agreement Time up to 12.3.2016 with out penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 436

Dated: 21-06-2016.

Read the following:-

1. G.O.Rt.No. 1062 Planning (XVIII) Dept., dt: 14.9.2012.
2. From the ENC, PR, Lr. No. AEE/DEE4/SDF/Nizam College/2013, dt: 16.05.2016.

<<>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 12.3.2016 for a period of (233) days without imposing a penalty in respect of work “Construction of Nizam College Hostel building at Osmania University, under SDF grant as the delay is not attributed to the Contractor due to handing over site and approval of designs.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P. SINGH
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in- Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Ranga Reddy District.
Copy to: The PS to Minister (PR&RD).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER